

Our project progress

June 2026

27.1M YTD*

Total hours worked

Highlights

1 More than three-quarters of both the mine and port construction is now complete.

2 A key milestone was achieved on 21 July 2026 with the naming of Wontanara, SimFer's first transshipment vessel.

3 1.6 Mt shipped to China during the quarter (H1: 2.2 Mt).

Our people

19,196

Total workforce

76%

Guinean

32%

Women in exec roles at SimFer

Safety

0.31 YTD

AIFR – All injury frequency rate (per 200,000 hours worked)

Above our target threshold AIFR of 0.26

Environment

1001ha YTD

Land rehabilitated

Logistics

6.2M km YTD

Distance travelled by our trucks to and from site

Training

22,512 YTD

Hours of training delivered

Procurement

\$866M YTD


In-country procurement spend

Communities and Social Performance

79

YTD

63 complaints and 16 incidents. 62 complaints concern social impacts.



Community projects progress

Total Progress

Mine

Progressing to plan with 77% completed.



Rail Spur

Mechanically complete and in operation.



Port

Continues to advance to plan with 85% completed.



*All data to end June 2026

*YTD – Year to date